Ship Canal Water Quality Project Project Update



Ship Canal Water Quality Project

- Overview
- Schedule
- Cost
- Uncertainties and risks
- Communications next steps

Ship Canal Water Quality Project


This project will improve water quality by reducing SPU and King County's combined sewer overflows.

Consent decree

- With US Department of Justice, US Environmental Protection Agency, and WA Department of Ecology
- Less than 1 combined sewer overflow per outfall per year on a 20-year moving average


Joint Project: King County & City of Seattle

- 7 Outfalls: 2 KC, 5 Seattle
- Joint Project Agreement: City of Seattle (65%), King County (35%)





Seattle's 2018 Combined Sewer Overflow Volume





of Seattle's 2018 sewer overflow volume came from <u>**five**</u> Ship Canal Water Quality Project outfalls

16%


of Seattle's 2018 sewer overflow volume came from remaining **<u>eighty</u>** outfalls





Schedule


Five major construction packages





Construction: Ballard Early Work







Project Cost Estimate: \$570M with 70% confidence*

SPU's share is approximately \$389M

Cost Categories	April 2018 Cost Estimate	January 2019 Cost Estimate
Base Costs (Hard + Soft + Property) & Change Orders	\$447	\$438
Escalation	\$59	\$64
Cost Reserves for Uncertainty, Risk Costs, and Schedule Risks	\$64	\$68
Schedule Risk Impact Escalation	\$0	\$0
Subtotal Cost Projection	\$570**	\$570**
Subtotal % Confidence	65%	70%

*There is a 70% chance costs will be at or below the estimated cost and a 30% chance the estimated cost will be exceeded.

**Joint Project Agreement: City of Seattle – 65%, King County – 35%



Potential Scope Adjustments - Update

Partially or Fully Realized

- Use of selective refurbished Tunnel Boring Machine
- Pump Station Value
 Engineering
 Recommendations
- Construction staging cost reduction
- SDOT Street Use Permit Credit

Not realized

- Earlier construction of Wallingford and Ballard Conveyance projects
- Tunnel bid alternative
- Odor control changes at 3rd, Fremont, and 11th Sites

New!

 Shilshole Pipe Removal




Uncertainty and Risk Management

Uncertainties

- Decreases as designs develop
- Decreases with construction bids


Risks

- Cost and schedule risks
- Manage based on likelihood and impact
- Update cost and schedule confidence every 4 months





Risk: Remaining Consent Decree Milestone





Tunnel Construction Package Cost

- 2018 Contractor outreach
- Uncertainty range has decreased
- Estimated cost of \$220 million
- Milestone: We will receive bids for 80% of our construction costs in Summer 2019

Construction

Community and business impacts

- Traffic and noise
- Long construction durations

Construction issues

- Underground
- Unknown risk events



Communication Next Steps

- Semi-annual reports, continued
- Proviso, April/May 2019
- Project update, Summer 2019
- Groundbreaking celebration, Q1 2020





