

**EXHIBIT E  
ANTICIPATED PERMITS, DESIGN, AND CONSTRUCTION SCHEDULE  
(as of Sept. 2017)**

Major Tasks/Milestones	2017												2018																																																								
	Sept				Oct				Nov				Dec				Jan			Feb			March			April			May			June			July			August			Sept			Oct			Nov			Dec																			
	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24
<b>EIS (52 weeks)</b>	[Shaded]																																																																				
<b>Design Schedule</b>	[Shaded]																																																																				
Schematic Design (9 weeks)	[Shaded]																																																																				
Design Development (24 weeks)	[Shaded]																																																																				
Construction Documents (27 weeks)	[Shaded]																																																																				
<b>City Review - Landmarks</b>	[Shaded]																																																																				
Landmarks Board Briefings (32 weeks)	[Shaded]																																																																				
Certificate of Approval Processes (27 weeks)	[Shaded]																																																																				
<b>Seattle Design Commission Review (30 weeks)</b>	[Shaded]																																																																				
<b>Permitting</b>	[Shaded]																																																																				
SDOT Street Improvement Permit(s) & Term Permit (48 weeks)	[Shaded]																																																																				
Phased SDCI Permitting - Phase 1, Shoring, excavation & select demo (17 weeks)	[Shaded]																																																																				
Phased SDCI Permitting - Phase 2, Construction Permit (18 weeks)	[Shaded]																																																																				
<b>Construction</b>	[Shaded]																																																																				
Mobilization/Hard Demo (14 weeks)	[Shaded]																																																																				
Arena Construction (20.5 months)	[Shaded]																																																																				
Substantial Completion (September 23, 2020)	[Shaded]																																																																				
Project Closeout (9 weeks)	[Shaded]																																																																				