Ship Canal Water Quality Project Project Cost Update

Civil Rights, Utilities, Economic Development & Arts Committee

May 22, 2018



Ship Canal Water Quality Project

- Project overview
- Cost reconciliation and review process
- Potential scope adjustments
- Revised cost estimate
- Next steps



Ship Canal Water Quality Project

Consent decree


- With US Department of Justice, US Environmental Protection Agency, and WA Department of Ecology
- Less than 1 combined sewer overflow per outfall per year on a 20-year moving average

Joint Project

- Outfalls: 2 KC, 5 Seattle
- Four projects reduced to one
- Reduced community impacts
- Improved operational flexibility


Joint Project Agreement


- 12/8/2015: City of Seattle 65%
- 6/21/2016: King County 35%







2017 Combined Sewer Overflows






Project Components









Project Components - examples





Project Schedule



Cost Estimate - Key Steps

Year	Milestone	Level of design definition	Cost estimate or change
2014	Facility Plan	2 to 5% Design	\$423M (\$338M to \$550M range)
2015-2017	Scope and cost reductions	2 to 60% Design	(-\$35M reduction)
2017	Anticipated tunnel volume & escalation increases	5 to 90% Design	(+ \$45M to \$80M increase)
2017	Strategic Business Plan & approved budget	5 to 90% Design	\$540M
2017-2018	Cost estimate review and reconciliation process	10 to 95% Design	\$570M with a 65% confidence (\$533M to \$598M range)

Cost Estimate Review and Reconciliation Process





Cost Estimate - Key Factors



escalation

uncertainty

risks



Potential Scope Adjustments & Risks

Scope element

Α Previous cost reductions -\$34.8M Tax exemption -\$22M **Scope element** Estimated Cost * Risks Tunnel bid alternative 1 -\$8M Complies with regulatory requirement but reduces operational flexibility 2 Use of selective refurbished Tunnel Boring -\$2.5M Possibly reduced tunnel boring machine performance **Potential cost** reductions **Pump Station Value Engineering** May not fully be able to realize the potential cost savings 3 -\$4M Recommendations found in the No odor control at 3rd, Fremont, and 11th -\$1.5M Need to phase in equipment if there are future odor past two Sites complaints months 5 Construction of Wallingford and Ballard -\$1M Defers other projects and may be offset due to escalation Conveyance projects earlier on other projects **SDOT Street Use Permit Credit** -\$3M 6 None 7 Construction staging cost reduction -\$0.8M May be reflected in slightly higher bid costs Total -\$20.8M

Estimated Cost *

^{* =} Estimates need to be verified by engineering and modeling



Cost Estimate: \$570M with 65% confidence*

Cost Categories	New Budget Estimate with Reductions (\$M)
Base Costs (Hard + Soft + Property) & Change Orders	\$467
Escalation	\$60
Cost Reductions due to Scope Changes	-\$21
Cost Uncertainty	\$16
Risk Costs	\$34
Schedule Risk Impact Costs	\$14
Schedule Risk Impact Escalation	\$0
Subtotal Cost Projection/% Confidence	\$570** 65%
SRF Loan Savings - Revenue to DWW Fund	-4


*If all potential scope reductions are achieved, there is a 65% chance costs will be at or below the estimated cost and a 35% chance the estimated cost will be exceeded. A cost range of \$533M to \$598M is recommended around the \$570M budget.

SPU's share is approximately \$393M.

**Joint Project Agreement: City of Seattle – 65%, King County – 35%



2014 to 2018 Variance: \$423M to \$570M*



*\$570M with a 65% confidence and a cost range of \$533M to \$598M with potential scope reductions realized.



Project Funding

- \$540M Cost Estimate included in 2017 Strategic Business Plan and SPU's budget
- Bond Issue interest savings
- Grants and loans



Next Steps

- Semi-annual reports
- Proviso
- Capital Cabinet







Ship Canal Water Quality Project

